



SEQUENTIAL LIST

- ① POUR GROUND FLOOR SLAB
- ② INSTALL EXTERNAL PANEL
FIX LOWER CHANNEL
INSTALL INTERNAL PANEL GLUEING AND SCREWED TO EXTERNAL
FIX UPPER CHANNEL AND INSTALL DOWELS AS SHOWN
- ③ POUR FIRST FLOOR SLAB
- ④ FIX BOTTOM CHANNEL THEN INSTALL PANEL
INSTALL TOP CHANNEL AND DOWELS
- ⑤ POUR SECOND FLOOR SLAB
- ⑥ FIX BOTTOM CHANNEL THEN INSTALL PANEL
INSTALL TOP CHANNEL AND DOWELS
- ⑦ POUR THIRD FLOOR SLAB
- ⑧ FIX BOTTOM CHANNEL THEN INSTALL PANEL
INSTALL DIAM. 12 ROD EPOXIED TO SLAB
AT 1800 CENTRES.
INSTALL TOP CHANNEL SCREWING IT TO PANEL
- ⑨ TRUSSES BOTTOM CHORD BRACKETED TO
PANEL TOP CHANNEL

FIGURE 5 OF 28
PENNY WORLD PTY. LTD.

VERTICAL SECT. OF MULTI STOREY BUILDING USING PANELS AS LOAD BEARING ELEMENTS
FIXED WITH STEEL CHANNEL AND ANGLE